


## Memo on 2015 fall runs

---

- Standard detectors
  - upstream vacuum
  - upstream detector stand
    - SBT
    - ICB & BDC1, BDC2
  - FDC1
  - FDC2
  - ICF
  - TED

- Upstream vacuum
  - previous: F12 to STQ25, continuous → separate STQ25 vacuum, mainly for SBT
  - configuration after radiation shutter
  - VF250-VG250 (L750, **to be ordered, ordered?**), VF250-VG250 bellows (L200), VF250-VF300 (L250), STQ25:
    - rotary pump & vacuum gauge connected to upstream part
- SBT
  - T-pipe installed on STQ25
    - vacuum  $\sim 5 \times 10^{-3}$  torr after 12 hours
    - connector flanges, HV, booster, signal cables connected
  - SBT
    - 2 SBT's assembled on the platform after slight modification
    - 0.2mm-t plastic scintillators delivered, to be set
    - not yet in T-pipe
  - to be done
    - **HV, signal cables in T-pipe** : ordered
    - booster cables in T-pipe: to be made
    - 2 vacuum windows on VF250-VF250 flanges :  
125 um-thick Kapton
    - **signal test in vacuum**
      - source?





- Upstream stand
  - distance (STQ25-Stand) = 432mm
  - configuration for Kondo exp. were checked using VF150-VG150 (L465)
  - H & V centers of BDC's were aligned to laser markers within 0.25mm
  - ICB: installed, P10 gas being flowed.
  - CAEN HV crate changed to small one, for more space
  - add 2nd NIM bin
  - gas panel for ICB
- works left
  - **remote HV control**
  - **remote ICB SA control**
  - (rotary pumps for BDC's → mechanical pumps)



- set back to standard condition
  - AC power, signal, HV cables connected
  - ACC for DAQ + Lupo
- works left
  - (rotary pump → mechanical pump)
  - **DAQ program + pulser test with new DAQ**

- 
- modifications
    - 2 NIM bins → 2 high-power NIM bins (Wiener)
  - gas replacement
    - purge using N<sub>2</sub> gas (standard grade) : 8-Aug-2015 ~ 29-Aug-2015 (19 days)
      - flow rate ~ 0.28 L/min
      - V ~ 8600 L ↔ 5 exchanges (>99.33% exchanged, ~0.7% left)
    - purge using N<sub>2</sub> gas (G3 grade) : 29-Aug-2015 ~
  - works left
    - **When FDC2 can be set back to the original position ?**
      - need to check noise after connecting all signal & HV cables
      - effect of high-power NIM bins ?
    - **Position of FDC2 ?**
      - related to cabling to patch panel
    - **DAQ program + Pulser test using new DAQ**
    - flow He+60%CH<sub>4</sub>

- 
- gas replacement
    - purge using N2 gas (standard grade) : 8-Aug-2015 ~ 29-Aug-2015 (19 days)
      - flow rate ~ 0.12 L/min
      - V ~ 3700 L ↔ 10 exchange (>99.99% exchanged, ~0.01% left)
  - works left
    - **ICF position ?**
      - **guide rail** necessary for different beam energy ?
    - need to connect 3 17-pair TW cables to **MADC32 (x2)**
      - location : ADC's in FDC2 VME crates or in HODS VME crates
      - cable length enough ?
    - remote SA control
    - **DAQ program + pulser / pedestal check using DAQ**
    - flow He+60% CH<sub>4</sub> :
      - 1.5 worse resolution expected compared to P10. **really OK?**

- 
- necessary ?
  - TED position ?
    - position change between 2 beam energy ?
    - guide rail necessary ?
  - 32ch Q-ADC location ?
  - camac discriminators installed
    - trigger (or) available
    - TDC information necessary ?
      - 32ch logic delays (>500nsec), 32ch TDC's location, cables