Memo on Samurai standard detectors for S13 (PolP)

works @riken 18-May ~ 19-May-2016 with Chiga

- FDC0
- FDC1
- SBV
- HODF24
- FDC2
- misc. その他

memo -1

- FDC0
 - moved to B2F
 - signal/power cables : re-arranged
 - gas flow control panel : fixed to BDC platform
 - 16 ASD's will be changed to 16nsec-ASD
- FDC1 upstream vacuum box
 - removed with Chiga & Mizuki
 - stored near triangle vac. chamber
 - upstream surface covered by Mylar sheet
- FDC1 + FDC1 box He purging
 - ΔP ~+0.1 kPa control & monitor/recorder : prepared
 - flow control : 2 MFC's, $Q_{max} = 40$ ccm
 - measure : $\Delta P_1(FDC1$ -atmospheric), $\Delta P_2(FDC1$ -samurai vac. ch.)
 - pressure difference measured by 2 manometers & recorded by 2 PC's
 - He purging : started on 18-May-2016
 - current flow rate ~ 20 cc/min (due to lack of remaining He)
 - ΔP~0.05 kPa with needle valve full open
 - ~31 days needed for x5 exchange
 - will be increased to ~40 cc/min (max.) after new He bottle arrives
 - new He bottle ordered by Chiga: samurai budget
 - 差圧測定用パイプをOD8に変更予定:発注済、未納品

memo -2

- SBV-Box
 - light shield by black tape between box & PMT
 - 設計が遮光を考えてないので、再現性/簡易遮光の為に何らかの追加部品が必要。
 - exit flange with exit window: fixed to box, covered by Al foil, covered by protector
- HODF24
 - booster cables : connection modified by adding x8 1m-extension cables
 - booster connection
 - H01~H04, (H05~H08) \rightarrow (H05~H08), H09~H12
 - H01~H04 → H09~H12 : changed by adding extension cables (hand made)
 - H05~H08 : unchanged
 - labels in HV supply : not modified

• FDC2

- gas purging using P20 + 2-propanol
 - flow rate ~0.25 L/min, period ~21 days (28-Apr-2016~), ~1.2 bottles used
 - ~x4.5 exchange
- extension BNC-BNC signal cables (4m) + barrel x16 : prepared
- length of AC power cable : enough ?

- BDC alignment ?
 - laser on STQ25 will not hit BDC1:多分STQフランジ面の影
 - どちらにしろ、GVをはずさないとレーザーは上流から当てられないので、当たる場合でも面倒だった。
 - 対案1
 - pol磁石上面にSTQ25-laserで0度ラインをつける: 載せられるかどうか要確認
 - laser墨出器: 直下の0度ライン+STQ上部0度 を使ってBDC1,2の下流面上部に0度ラインを当てる
 - ただし、SBV-boxは上部構造が邪魔になるので、設置しない状態でalignmentを行い、後で設置する
- cable support structure for FDC0 ?
 - cableの長さの差を吸収する部分: pol磁石架台下部で行う
 - ◆ FDCO下部とFDC1 rackへ橋渡し構造を作り、ケーブルを載せる/つり下げる
 - cableは約1.2m高の所を通す予定: 干渉がないか要確認。
- FDC0 alignment?
 - pol磁石架台へつけるアングル部分の調整
 - 水平方向は水準器、上下(+左右)方向は仮上部構造を載せて行う
 - 仮構造用部品: 発注済、未納品
 - 本体の左右方向は、pol磁石上部の墨出器で確認
- BDC ASD: 80nsec → 16 nsecへ変更(?)
 - 同じ形ではないが、少し大型ASDのanalog版をdigital版に20台改造中(大学予算): 6/10頃完成予定
 - cable固定を変えずにコネクターの接続を変えられるかどうかは要確認(元に戻す可能性を残す)
 - ground short plateが異なる: 32個 自作予定。

