

Memo on Samurai standard detectors for S13 (PolP)

work periods @riken

31-May-2016(Tue)~3-Jun-2016(Fri)

6-Jun-2016(Mon)~9-Jun-2016(Thu)

14-Jun-2016(Tue)~15-Jun-2016(Wed)


-
- BDC
 - SBT
 - (SBV)
 - FDC0
 - FDC2
 - FDC1-box filling
 - (HODF24)

-
- Re-arrangement of BDC1 &2 1-Jun-2016(Wed) PM
 - move BDC1 to upstream by 155 mm
 - L(upstream edge of slide rail~BDC1 upstream side)= 525 mm
 - L(BDC1~BDC2)= 750 mm ← 1000 mm (standard)
 - moved to new position 2-Jun-2016(Thu) PM
 - cables (signal, HV, AC, network, gas) connected
 - Rotaries, gas bottles, gas pipes connected
 - 16 ASD's : replaced from 80 nsec to 16 nsec 6-Jun-2016(Mon) PM
 - ASD noise check @ $V_{th} = -0.4$ V using visual scalers : OK
 - Alignment of BDC platform 7-Jun-2016(Tue) AM
with Chiga
 - 0° line
 - STQ laser marker → Pol magnet top, Pol-magnet laser marker → STQ
 - downstream side of BDC-box's
 - vertical height
 - magnet center → east/west wall markers
 - 2 horizontal laser markers (west, east) on concrete floor → left/right & downstream side of BDC-box's
 - 6 markers are < 1/4 mm from zero (next page)
 - after the alignment
 - SBT-box & BDC1-GV : connected via bellows (L= ~93 mm)
 - SBV-box set, & connected to BDC2-GV via bellows (L= ~72 mm)


- Alignment by laser marker
 - deviation $< \sim 1/4$ mm from zero

7-Jun-2016(Tue) AM


BDC1 top



BDC2 top



BDC1 east



BDC1 west




BDC2 east



BDC2 west



- BDC position summary
 - (SBV-box will be re-aligned by Sakaguchi)



- gas flow test @P= 150 torr
 - i-C₄H₁₀: bottle#1 : ~2.1 kg left, bottle#2 : ~8.8 kg @8-Jun-2016(Wed)
 - overnight test with HV conditioning @HV= 1.1 kV (I < 5nA)
 - pressure stability : seems to be OK
 - gas consumption rate ~ 0.4 kg/day @NV=25
 - pumped down after test
- Test of DAQ readout & monitor program
 - HV= ~40V (min.), vacuum
 - add ~900nsec to trigger
 - test pulse (from TCAL) to test inputs
 - all channels alive
 - without test pulse
 - no hit for ~200 k events : noise OK


14-Jun-2016(Tue) PM
with Togano

-
- Estimation of HV for He
 - no systematics of gain change @P= 150 torr
 - for 80 nsec ASD
 - HV(50%)~ 0.87 kV, HV(100%)~ 1.07 kV
 - for 16nsec ASD
 - HV(50%)~ 0.93 kV, HV(100%)~ 1.13 kV if $\Delta G \sim 2$
 - HV(50%)~ 0.99 kV, HV(100%)~ 1.19 kV if $\Delta G \sim 4$

- plastic scintillators replaced & set to SBT-box
 - 130 x 130 x 2 mm^t ← 0.2 mm^t
 - scintillators : used in kubota-exp (Dec-2014), cleaned by alcohol
 - covered by 4 sheets of 12 um-thick Al-Mylar
- (cf. tested during TPC run)
 - z=1 & 2 @300MeV/u can be separated using 0.2mm-thick scintillators
-

1-Jun-2016(Wed) pm

31-May-2016(Tue)



- cables (signal, HV, booster) etc
 - connected
 - signal etc. checked using ¹³⁷Cs source
 - < 300mV @1.6 kV
 - Amp/FO offsets adjusted
 - Vth= -40 mV, width= 40 nsec

8-Jun-2016(Wed) PM

- PMT guide + light shield parts
 - installed
 - mounted on BDC platform
 - cables (signal, HV, booster) connected
- 1-Jun-2016(Wed) PM
- 7-Jun-2016(Tue) AM
with Chiga

- ASD replacement
 - 16 ASD's are replaced from 80 nsec to 16 nsec
- Alignment
 - Base plates w Al angle : fixed to pol-magnet stand
 - level in directions is adjusted by levels
 - slope from horizontal plane < 0.1 mm/m
 - vertical height
 - roughly adjuster using jig & rotating laser marker
 - probably ~ 1 mm higher than beam level
 - 0 deg line
 - not adjusted since laser marker does not hit the detector
 - adjusted to the geometrical center of base plates
- new MFC system made
 - MFC= 20+10 ccm (cf=1.0, Ar)
- cables (signal x16, asd-power x16, HV, gas) connected
 - check using test pulse input
 - all channels alive using visual scalers
 - no noise hits @ $V_{th} = -0.4$ V
 - hit pattern test using ^{90}Sr source & @HV=1.35 KV
 - all planes OK (y2b-w10 might have lower efficiency?)
- HV conditioning @HV=1.0~1.2 kV

7-Jun-2016(Tue) PM

7-Jun-2016(Tue) PM




7-Jun-2016(Tue) PM

8-Jun-2016(Wed) PM~


- Test of DAQ readout & monitor program
 - HV= ~40V (min.) , $V_{th} = -0.4$ V
 - test pulse (from TCAL) to test inputs
 - all channels alive
 - address mapping modification in monitor program : OK
 - without test pulse to test inputs
 - no hit for ~200 k events : noise OK
- HV plateau check using joker scintillator
 - joker scintillator(200x150x1^t) + temporary jig prepared
 - efficiency using ⁹⁰Sr source & hardware coincidence
 - for x1a+x1b
 - HV($V_k=V_p$)= 0.9~1.5 kV
 - comparison with previous bench test using 80 nsec ASD
 - $\Delta HV(50\%, 16\text{nsec}-80\text{nsec}) \sim 85$ V
 - corresponds to $\Delta G \sim 4$, since $\Delta HV \sim 45$ V for $\Delta G \sim 2$
- Estimation of HV for He
 - HV($\epsilon=50\%$)~ 1.15 kV, HV($\epsilon=100\%$)~ 1.3 kV,

14-Jun-2016(Tue) PM
with Togano

15-Jun-2016(Wed) AM




- Configuration



FDC0, FDC0-box assy.
 22-Jul-2014 Kobayashi T.

- Position

- geometrical center of FDC0-box is ~30mm downstream of pol-magnet stand




- Detector gas
 - gas : P20 + 2-propanol
 - gas purge
 - 28-Apr-2016(Thu) ~ 2-Jun-2016(Thu) , ~35 days
 - MFC= 171 + 57 (cf=1.0, N₂) → flow rate ~ 0.27 L/min
 - ~x8 exchange ~ 2 bottles
 - 7-Jun-2016(Tue) ~
 - MFC= 105 + 35 (cf=1.0, N₂), with FDC0
- FDC2 moved to new position
 - cables (signal/control, HV, AC, network, gas) connected
 - 16 BNC-BNC cables : 16 x 4m-cables added
 - covered by wooded trays
 - standard AC cable is too short : spare long cable used
 - gas (P20+2-propanol) flow rate ~ 130 ccm since 7-Jun-2016 PM
 - @ MFC(mix)= 105+35, MFC(FDC0)= 20+10
 - bubbler ref. T~ 6°
 - gas bottle : 9.6 MPa(#2, open), 13.9 MPa(#1, close)
- HV check
 - HV= 1.0 ~ 2.4 kV
 - hit pattern checked using β source & visual scalers up to 2.6 kV

7-Jun-2016(Tue) PM

-
- HV conditioning 8-Jun-2016(Wed) PM~
 - @ HV=2.3 kV : I(x)~ 40 nA, I(U)~ 150 nA, I(V)~ 120 nA
 - HV= 2.0 kV : 9-Jun-2016(Thu) PM ~ 14-Jun-2016(Tue) PM
 - Test of DAQ readout & monitor program 14-Jun-2016(Tue) PM
with Togano
 - HV=1.0 kV, $V_{th} = -0.8$ V
 - test pulse (from TCAL) to test inputs
 - all channels alive
 - without test pulse
 - no hit (actually 1) for ~200 k events : noise OK
 - HV conditioning 15-Jun-2016(Wed) PM ~
 - @HV= 2.3 kV : I(x)~ 40 nA, I(U)~ 125 nA, I(V)~ 95 nA
 - HV= 2.3 kV
 - Estimation of HV for He
 - HV(50%)~ 2.1 kV, HV(100%)~ 2.4 kV

- He purge
 - 18-May-2016(Wed) ~ 7-Jun-2016(Tue), ~20 days
 - flow rate ~(20-)40 ccm using 2 MFC's (cf=1.0 Ar)
 - ~x9 exchange
 - 7-Jun-2016(Tue) PM ~
 - input: 1 MFC (<20ccm, Ar), output: Needle valve
 - 20 ccm & NV~ 2 → ΔP (relative to atmospheric pressure) ~ 0.35 kPa
 - memo : rackのadjuster下の絶縁板を取らないこと。
- Stability test
 - ~12:00 9-Jun-2016(Thu) ~ 12:00 14-Jun-2016(Tue), ~5 days
 - monitors
 - ΔP (FDC1 - atmospheric pressure)
 - ΔP (FDC1 - samurai vacuum chamber)
 - flow rate~ 20 ccm (MFC), output needle valve= 2.0
 - day-night difference ?
- Pressure difference monitor
 - 14-Jun-2016(Tue) 12:30 ~



- 床上げ

7-Jun-2016(Tue) PM, 千賀、小林

- 設置計画ではHODF24のcaster/adjusterの1つだけが回転円盤に乗る
- HODF24架台の歪みを減らす為に、HODF24の下の床に(急遽)12mm厚コンパネを敷く
- コンパネに架台を載せる際には、境目に鉄板を敷いた。